



# aquatherm

state of the pipe

<b>Aquatherm Standard Pressure Test Submission Form (All fields are required)</b>			
<b>Description of the Installation</b>		<b>Preliminary Test:</b>	
Project Name:		Preliminary Test Pressure:	
Project Type		Pressure after 30 minutes:	
Stories/Floors in Building:		Preliminary Test Passed:	
Application:			
<b>Systems Tested:</b>		<b>Principal Test:</b>	
Aquatherm SDR 11 Blue Pipe		Principal Test Pressure:	
Aquatherm SDR 17.6 Blue Pipe		Time Elapsed:	
Aquatherm SDR 7.4 Green Pipe		Pressure after:	
Aquatherm SDR 11 Green Pipe		End Time:	
Aquatherm SDR 9 Blue Pipe		Test Date:	
Aquatherm SDR 11 Lilac Pipe		Principle Test Passed:	
Aquatherm SDR 7.4 Red Pipe			
		<b>Final Test*</b>	
System Operating Pressure:		Final Test Pressure:	
System Operating Temperature:		First Cycle Completed:	
		Second Cycle Completed:	
Test Date:		Third Cycle Completed:	
Test Start Time:		Fourth Cycle Completed:	
Test End Time			
		Primary Tester:	
Building Owner:		Tester Installer Number:	
Installing company and		Signature:	
contact information:			
		Additional Installer Numbers:	
Observe all information regarding test pressure and safety procedures as noted in the Pressure Test Procedure Bulletins before and during this testing.			
Test should be submitted online at: <a href="http://www.aquatherm.com/pressure-test-submission">http://www.aquatherm.com/pressure-test-submission</a>			
<b>Do not use compressed air to test SDR 17.6.</b>			
Note that Aquatherm pipe must be fused by qualified installers only.			
*Depressurize the pipe between each cycle.			